

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
4th QUARTER, CY 2019**

Province, City or Municipality: Cuyapo

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Local Access Road Concreting	Sitio Sang-Atan to Brgy. Latap	4,628,646.60	09/23/2019	12/19/2019	100%	4,628,646.60		
2. Local Access Road Concreting	Brgy. Cacapasan	5,991,891.18	4/10/2019	01/20/2020	100%	5,991,891.19		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

CAROLINA C. UMIPIG
Local Budget Officer

MICHELLE N. BAUTISTA
Local Accountant

FLORIDA PAGUIO-ESTEBAN M.D.
Local Chief Executive