


**Local Government Support Fund-Financial Assistance to LGUs (2022)
Report on Fund Utilization and Status of Program/ Project Implementation
For the Month Ended August 30, 2022**


LGU	Fund Source	Date of Notice of Authority to Debit Account issued (NADA)	Type of Program/Project	Name/Title of Program/Project	Specific Location	Mechanism/Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion	Program/Project Status (%)
								Received	Contracted Out	Disbursed/Utilized		
CUYAPO	FY 2022 GAA, RA 11639	11-Mar-22	Local Access Road	Construction of Farm-To-Market Road	Sitio Mancaeg, Brgy. Maycaban	By Contract	422	PHP 5,000,000.00	PHP 4,996,159.80	PHP 4,996,159.80	12-Jul-22	100%
TOTAL								PHP 5,000,000.00	4,996,159.80	4,996,159.80		

Prepared by: The Local Finance Committee



Mechell D. Bautista, CPA
CIC-MBO


Emilio Rose T. Paraiso
Municipal Treasurer


Danilo C. Velasco, DVM
Municipal Planning and Development Coordinator


Michelle N. Bautista, CPA
Municipal Accountant


Attested By:


Florida P. Esteban, MD
Municipal Mayor

Local Government Support Fund-Financial Assistance to LGUs (2021)
Report on Fund Utilization and Status of Program/ Project Implementation
For the Month Ended August 30, 2022


Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/Project	Name/Title of Program/Project	Specific Location	Mechanism/Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion	Program/Project Status (%)
							Received	Contracted Out	Disbursed/Utilized		
FY 2021 GAA, RA 11518	02-Sep-21	Local Access Road	Upgrading/Concreting of Road	Brgy. Bambanaba, Cuyapo, Nueva Ecija	By Contract	541 hh	PHP 10,000,000.00	PHP 9,975,815.16	PHP 9,975,815.16	10-Nov-21	100%
FY 2021 GAA, RA 11518	02-Sep-21	Local Access Road	Upgrading/Concreting of Road	Brgy. Nagcuralan, Cuyapo, Nueva Ecija	By Contract	388 hh	PHP 10,000,000.00	PHP 9,974,237.82	PHP 9,974,237.82	22-Dec-21	100%
FY 2021 GAA, RA 11518	02-Sep-21	Local Access Road	Upgrading/Concreting of Road	Brgy. San Antonio, Cuyapo, Nueva Ecija	By Contract	1085 hh	PHP 10,000,000.00	PHP 9,977,528.31	PHP 9,977,528.31	23-Feb-22	100%
TOTAL							PHP 30,000,000.00	29,927,581.29	29,927,581.29		

Prepared by: The Local Finance Committee



Mechell D. Bautista, CPA
 OIC-MBO


Emilie Rose T. Paraiso
 Municipal Treasurer


Danilo C. Velasco, DVM
 Municipal Planning and Development Coordinator


Michelle N. Bautista, CPA
 Municipal Accountant

Attested By:


Florida P. Esteban, MD
 Municipal Mayor