

UTILIZATION OF THE 20% COMPONENT OF THE IRA UTILIZATION
SECOND QUARTER, CY 2019

CUYAPO, NUEVA ECIJA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if Any	Remarks
					% of Completion	Total Cost Incurred to Date		
<u>Social Development</u>								
Rehab & Dev't. of Mun. Park		3,000,000.00			100.00%	3,000,000.00		
Construction of Solar Powered Potable Water								
Sabit (Rest Stop)		1,000,000.00			100.00%	1,000,000.00		
Colosboa		2,000,000.00			100.00%	2,000,000.00		
Market		3,000,000.00			100.00%	3,000,000.00		
<u>Economic Development</u>								
Amortization to LBP		3,500,000.00			54%	1,880,809.13		
Purchase of Mat. To various brgys.		2,000,000.00			15%	294,865.00		
Purchase of Farm Tractor		1,000,000.00			100%	1,000,000.00		
LGU Counterpart Kalit litan SWIP (Baloy)		1,200,000.00			100%	1,200,000.00		
Road concreting of various brgys.								
San Antonio		3,000,000.00			100%	3,000,000.00		
Calancuasan Sur (Purok 5 & 6)		2,000,000.00			100%	2,000,000.00		
Tutuloy-Loob		4,000,000.00			100%	4,000,000.00		
Nagcuralan		2,000,000.00			100%	2,000,000.00		
Bambanaba (Sitio Cabangaran)		2,000,000.00			100%	2,000,000.00		
District V		800,000.00			100%	800,000.00		
Piglisan -Loob		2,800,000.00			100%	2,800,000.00		
Ungab(Sitio Pao)		1,000,000.00			100%	1,000,000.00		
<u>Environmental Dev't.</u>								
Clean & Green Program		413,257.00			32%	132,800.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

CAROLINA C. UMIPIG
Municipal Budget Officer

FLORIDA P. ESTEBAN, M.D
Local Chief Executive